

Appendix 1 – Part B

Action Plans Detailed By Cluster ~ 2018 – 2021 and 2021 - 2024

Backwell Clusters– 2018-2021 actions review

	Action	Outcome and RAG rating
1	Backwell (Long Ashton) - To complete the increase in provision at Flax Bourton C of E Primary from 105 to 210 places for the September 2019 intake	Completed to time and budget
2	Backwell (Yatton) To progress the creation of a new 210-place primary school at North End, Yatton. The school will be designed to enable its expansion to a 420-place establishment if/as demand dictates. The Presumption Route Expression of Interest (EOI) suggested an opening date of September 2020	New sponsor confirmed as Clevedon Learning Trust. School building project in progress and new school should open, subject to a Funding Agreement, in September 2021 (a year later than originally planned due to a later start on site following the need to meet conditions as part of the planning approval).
3	To formally review the need for new secondary places across the cluster that may include an expansion of Backwell School or an option to open a new secondary school within another newly created secondary-school cluster area in in the centre of North Somerset if there is enough demand	Not needed in 2018 -21 period. To carry forward to the 2021-2024 Commissioning Strategy
4	To keep primary place provision under review considering the national decrease in new birth verses demand from new residential developments	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
5	To work with Backwell School to formally review its FGA area considering new housing villages if developed and if required	Not needed in 2018-21 period. To keep under review as part of the Local Plan developments.

Backwell Clusters – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	Backwell (Yatton) - To open Chestnut Park Primary in Yatton.	1 September 2021	CLT appointed as the school sponsor School buildings are due to be completed by January 2021	School opens in September 2021 to Reception-aged pupils

2	To work with the Lighthouse Schools Partnership and Yatton Infant and Junior Schools to review demand for places in this part of the village. This may include a reduction in each school's Planned Admissions Number (PAN) to reflect a decline in pupil numbers in this part of the village	September 2023	Awaiting approval of this plan	There are around 5% of surplus places, but each school retains its ability to increase its PAN in response to an increase in local demand as required
3	To work with the Lighthouse Schools Partnership and West Leigh Infant and Backwell Junior Schools to review demand for places in the village. This may include a reduction on each school's Planned Admissions Number (PAN) to reflect a decline in pupil numbers in this part of the village if new developments are not forthcoming	September 2023	Awaiting approval of this plan	There are around 5% of surplus places, but each school retains its ability to increase its PAN in response to an increase in local demand as required
4	To review the need for breach secondary places if local demand exceeds supply due to new housing as part of the Local Plan outcomes	Ongoing	Ongoing	All young people living in the Backwell FGA area can be offered a place at bulk Year 7 entry point each year.
5	<p>To formally assess the need for a new secondary school in/close to Yatton and create a new secondary-school cluster in the centre of North Somerset. This may include the allocation in the next Local Plan of a site. Any competition for a sponsor for this new school and funding to progress a new school building would take place outside the life of this plan as demand dictates</p> <p>To formally review the need for new secondary places across the cluster that may or may not include an expansion of Backwell Secondary School if options to create a new secondary school within another newly created secondary- school cluster are not progressed.</p>	Site to be identified by September 2022	Awaiting approval of this plan	<p>A new site is identified in this physical cluster area in the new Local Plan.</p> <p>All young people living in new housing created within the existing Backwell and Churchill clusters can have local places offered at the Bulk Year 7 entry point each year.</p>
6	To consider the implications of the new Local Plan (once agreed) on this cluster	Ongoing		To ensure that if new housing growth is agreed, the correct infrastructure for school and early years places is available

Churchill Clusters– 2018-2021 actions review

	Action	Outcome and RAG rating
1	Churchill (South) To look to progress an increase in provision at Sandford Primary School from a 140 to a 210-place school to meet new demand from developments in Sandford	Not required in 2018-21 period as a planning appeal for a developer was unsuccessful and excess demand from new housing has not materialised.
2	To keep the demand for schools in villages with significant surplus places in the cluster under review and work to remove these if appropriate	Revised PAN for St Andrew's C of E Primary published by 15 March 2019 and agreed in April 2019. In place from September 2019.
3	To review place demand for Churchill C of E Primary School and Winscombe Primary Schools considering new housing developments in these villages	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
4	To formally review the need for new secondary places across the cluster that may include an expansion of Churchill Academy and Sixth Form or options to open a new secondary school within another newly created secondary- school cluster area in the centre of North Somerset if there is enough demand	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
5	To incorporate the Mendip Springs and wider West of England plans into secondary place planning across the Churchill Cluster	The Joint Area Review Plans were rejected at appeal. Any new provision will form of the new Local Plan, currently under review.

Churchill Clusters – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	To keep the demand for schools in villages with significant surplus places in the cluster under review and work to remove these if appropriate	Ongoing		Financially and educationally viable schools in this cluster by 2024
2	To continue to keep under review place demand for Churchill C of E Primary School, Sandford Primary and Winscombe Primary Schools considering new housing developments in these villages	Ongoing		To undertake school expansions if and as required
3	To formally assess the need for a new secondary school in or close to Yatton and create a new secondary-school cluster in the centre of North Somerset. This may include the allocation in the next Local Plan of a site. Any competition for a sponsor for this			All young people living in new housing created within the existing Backwell and Churchill clusters can have

	<p>new school and funding to progress a new school building would take place outside the life of this plan as demand dictates</p> <p>To formally review the need for new secondary places across the cluster that may or may not include an expansion of Churchill Academy and Sixth Form if options to create a new secondary school within another newly created secondary- school cluster are not progressed.</p>			<p>local places offered at the Bulk Year 7 entry point each year.</p>
4	<p>To consider the implications of the new Local Plan (once agreed) on this cluster</p>	Ongoing		<p>To ensure that if new housing areas are agreed, the correct infrastructure for school and early years places is available</p>

Clevedon Cluster– 2018-2021 actions review

	Action	Outcome and RAG rating
1	Following the completion of building upgrades at All Saints East Clevedon C of E Primary School, to change the school's PAN from 17 to 20 as part of the 2019/20 school admissions consultations	Completed to time and budget
2	To look to progress the increase in provision at Yeo Moor School and St John the Evangelist Primary School if demand due to new housing in the area requires this.	Not required in 2018-21 period.
3	To review the PANs of primary schools in the town if the projections continue to show over-capacity and schools have a consistent surplus of places	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
4	To review the need for breach secondary places if local demand exceeds supply	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy

Clevedon Cluster – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	To review the PANs of primary schools in the town if the projections continue to show over-capacity and schools have a consistent surplus of places	Ongoing		Financially and educationally viable schools in this cluster by 2024
2	To review the need for breach secondary places if local demand exceeds supply	Ongoing		All young people living in the Clevedon FGA area able to be offered a place at bulk Year 7 entry point each year.
3	To work with the Clevedon Learning Trust to review the net capacity of the Clevedon School site	September 2022	An NCA review has been initiated by the CLT	All young people living in the Clevedon FGA area able to be offered a place at bulk Year 7 entry point each year.
4	To consider the implications of the new Local Plan (once agreed) on this cluster	Ongoing		To ensure that if new housing growth is agreed, the correct infrastructure for school and early years places is available

Portishead Cluster– 2018-2021 actions review

	Action	Outcome and RAG rating
1	To review reception-aged demand, especially for the 2019 intake, where demand may or may not exceed place availability	Demand not sufficiently over capacity to support increase at this stage
2	Following significant Council investment, to support Gordano School to admit 336 pupils per cohort incrementally from September 2018 onwards	Building work complete and RSC approval gained for the increase in provision. Higher PAN is in place and operating, alongside a breach class for 2019
3	To work with Gordano and St Katherine's Schools to determine solutions for a possible deficit of secondary places in Portishead during and after the life of this plan if required	Breach classes were put in place for 2019. There are ongoing discussions in relation to the 2021 intake. Any excess allocations if a breach is needed and cannot be secured will need to be at a range of other local schools
4	New action – to support St Joseph's RC Primary in the creation of a governor-led early Years nursery on their school site	Planning permission has been granted and building works commenced. The nursery should open to children in September 2021

Portishead Cluster – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	To work with the Gordano School, the Lighthouse Schools Partnership and, if necessary, other local schools to review a potential deficit of Y7 places in 2021 and 2022 as the peak of pupils from the new housing developments in Portishead works through the local school population	September 2021 and September 2022	Conversations with the school and LSP are ongoing	All young people living in the Portishead FGA area able to be offered a place at bulk Year 7 entry point each year and this or another local school
2	To consider the implications of the new Local Plan (once agreed) on this cluster	Ongoing		To ensure that if new housing growth is agreed, the correct infrastructure for school and early years places is available

Pill Cluster– 2018-2021 actions review

	Action	Outcome and RAG rating
1	To work with Gordano and St Katherine's Schools to determine solutions for the possible deficit of secondary places in Portishead during the life of this plan if required	Demand up to the 2020/21 school year has been met within Portishead. Offers of school places for September 2021 will be made on 1 March 2021
2	To support St Katherine's School in discussions to review the school's FGA if relevant	St Katherine's continues to serve pupils from Bristol and North Somerset. The projections for the school continue to be stable and strong

Pill Cluster – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	To keep under review demand for YR places in this cluster for the 2021 intake	September 2021		There is a projected surplus of YR places in Portishead for this time. Pupils may need to attend these local schools if demand exceeds supply.

Nailsea Cluster– 2018-2021 actions review

	Action	Outcome and RAG rating
1	To consider the expansions of some schools serving the primary population within this cluster if major developments within the town are progressed	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
2	To consider new school competitions if new major developments within the town are progressed during the life of this plan	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
3	To work with Nailsea School to expand its intake either temporarily or permanently to meet new demographic demands within the town if required	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy

Nailsea Cluster – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	To consider the implications of the new Local Plan (once agreed on this cluster	Ongoing		All young people living in Nailsea can be offered a place at bulk Year R and Year 7 entry point each year

Weston Clusters – 2018-2021 actions review

	Action	Outcome and RAG rating
1	WsM East - To work with Haywood Village Academy to support the growth of new places across the Haywood Village development area	Complete – the school is full in its open year groups of Years R to 5 and will complete its phased opening to become a 7-year primary school from September 2021
2	WsM East - To support Educate Together who opened a new school – Parklands Educate Together Primary – in temporary accommodation within Locking Parklands in September 2018	Complete – the school moved into its permanent buildings in August 2020
3	WsM East - To work with Educate Together to deliver their permanent school buildings by September 2019	Following a further year delay due to complexities on site with the local housing developer, the new school was handed over to Educate Together in August 2020
4	WsM East - To determine when to progress the creation of a new 630-place primary school (no.3) in the Weston East cluster	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy

5	WsM Central - To note the need for a new Weston Central Primary School, required after the life of this plan	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
6	WsM East and WsM South - To review the need for extra provision at St Anne's Church Academy (West Wick – East), Oldmixon and Uphill Primary Schools (South) to meet demand if required	Not needed in 2018-21 period. To carry forward to the 2021-2024 Commissioning Strategy
7	To review the demand for school places in the Weston Central and Weston North clusters to ensure these clusters reflect the needs of their local pupil populations	A reduction of PAN for St Martin's C of E Primary School from September 2020 onwards formed part of this academy's admissions consultation
8a	To determine and commence (funding permitting) delivery options for increased secondary provision in Weston super Mare from 2021 onwards should the Homes Infrastructure Bid (HIF) bid be successful; or 8b below	The HIF bid was successful. Working with the Cabot Learning Federation (CLF), the RSC supported an expansion of Winterstoke Hundred Academy to operate over 2 sites and secure c 900 new places on the Parklands site. The Council is working on the delivery of this project by September 2023
8b	To determine and commence (funding permitting) delivery options for increased secondary provision in Weston super Mare from 2021 onwards, dependent on securing enough basic need and s106 contributions	See 8a above
9	To complete a 300 - place expansion with Priory Community School Academy Trust by late autumn 2018	Complete. The Priory Learning Trust (PLT) received RSC approval for the increase in provision and the higher PAN are in place formally from September 2019.
10	To work with good and outstanding secondary schools in the cluster to consider 'breach' school places if and as necessary	The PLT school also agreed to a breach class of an additional 30 pupils in 2019 into Y7 (330 overall) at Priory Community School Academy to assist the LA in meeting demand following a decision to close the North Somerset Enterprise and Technology College and defer the opening of Winterstoke Hundred Academy (see 11 below) until September 2020
11	New entry – to work with the RSCs office to secure a new sponsor for the North Somerset Enterprise and Technology College that closed in July 2018 to new pupils and in 2019 to all	The CLF was awarded sponsorship for a new 11 – 19 school in 2019 that opened in

students.	September 2020. The school will grow incrementally starting with Years 7 and 12 intakes
-----------	---

Weston Clusters – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	WsM Central and North - To continue to review the demand for school places in the Weston Central and Weston North primary clusters to ensure these clusters reflect the needs of their local pupil populations	Ongoing	Ongoing	Reductions in PANs are progressed at those schools where demand continues to decline due a reduction in new births in these areas
2	WsM East - To determine when to progress the creation of a new 630-place primary school (no.3) in the Weston East cluster	By September 2024 at the latest	Discussions with the developer are ongoing	Pupils moving into new homes can attend a local primary school
3	WsM Central - To review the need and date of opening of a new Weston Central Primary School if housing developments in the town are progressed	Ongoing	Discussions with the developer are ongoing	Pupils moving into new homes can attend a local primary school
4	WsM East and WsM South - To review the need for extra provision at St Anne's Church Academy (West Wick – East), Oldmixon and Uphill Primary Schools (South) to meet demand if required	Ongoing		Pupils moving into new homes can attend a local primary school
5	To progress the delivery of the expansion of Winterstoke Hundred Academy so the new site can open to pupils from September 2022 or 2023	Ongoing	The school sponsor is engaged in the delivery of the new site and work to submit a planning application and procure a building contractor is progressing according to the overall timescales for delivery	Pupils moving into new homes can attend a local secondary school

6	To encourage local MATs to review their 'catchment' areas for WsM secondary schools now that Winterstoke Hundred Academy has opened to students	By the September 2023 intake	School have been asked to undertake reviews	School FGAs reflect the recent demographic and new site changes
7	To consider the implications of the new Local Plan (once agreed) on this cluster	Ongoing		To ensure that if new housing growth is agreed, the correct infrastructure for school and early years places is available

Catholic Cluster– 2018-2021 actions review

	Action	Outcome and RAG rating
1	To work with Catholic school if they feel demand from the Catholic community exceeds the supply of places	<p>There are enough places for Catholic families seeking a church primary school in North Somerset</p> <p>Secondary aged pupils wanting to attend a Catholic faith school will often attend St Bede's Secondary School in Bristol</p>

Catholic Cluster – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	To work with Catholic school if they feel demand from the Catholic community exceeds the supply of places			That Catholic Schools are successful in applying for external funding or can open new schools in line with national opportunities

SEND Cluster– 2018-2021 actions review

	Action	Outcome and RAG rating
1	To submit the Council's LJAR Action Plan to Ofsted	Complete
2	To complete the Council's review of SEND/AP provision across North Somerset to inform future delivery options	Initial phase complete. This work is ongoing.
3	The relocation and expansion of Baytree Special School to a new site by September 2021 to meet the current and future demand for pupils with Severe and Profound Learning Difficulties (funding and planning permissions permitting)	Planning permission has been granted, subject to SoS review and planning conditions being met. The latter outstanding actions are in progress. A recent TVG application was unsuccessful. Council will consider an award of contract and allocation of budget proposals in February 2021 if external decisions allow
4	The endorsement or progression of plans for new provision to meet increased; Complex and/or Complex and Severe Learning Difficulties/Mental Health Support. A new SEMH school will be the focus of the Council's Wave 13 Specialist and AP Free School submission	Wave 13 Free School Bid made and successful DfE/LA sponsor interviews took place in January 2020 and Learn@MAT were appointed sponsor in July 2020. Working with the DfE to deliver their project with the new school to open in September 2023
5a	To endorse a Free School bid for the delivery of Alternative Provision support and/or a new special school; or to progress future Alternative Provision delivery options at existing schools as determined following the conclusions of the Council's review of SEND/AP provision across North Somerset	A 10-place secondary-aged Resource Base for High-Functioning pupils with autism at Nailsea School was approved, following consultation, by RSC and opened to pupils in September 2020. Building changes were also in place by this date.
5b	To endorse a Free School bid for the delivery of Alternative Provision support and/or a new special school; or to progress future Alternative Provision delivery options at existing schools as determined following the conclusions of the Council's review of SEND/AP provision across North Somerset	Consultations for a 10-place primary-aged Resource Base for High-Functioning pupils with autism at Mendip Green Primary commenced in October 2020 and was approved by the RSCs office in January 2021. The base should open in September 2021

6	<p>To support the provision of foundation-stage education on the Westhaven Special School site.</p> <p>NEW ACTION:</p> <p>To support the school's proposal for the provision of 6th-form education on the Westhaven Special School site.</p> <p>To adjust the schools Place Value numbers to reflect the inclusion of accommodation previously used by the VLC</p>	<p>Consultations were successful and the first Infant-aged pupils were admitted to Westhaven in September 2019. Planning permission for new buildings were agreed, and these opened in September 2020. The Executive also approved the school's expansion to cover the education of students aged 16 – 19. From September 2020 the school is now a 4 – 19 special school with a Place Value of 156.</p>
7	<p>To support the creation of a short-stay residential unit/unit for independent training on Special School sites as appropriate/funding permits</p>	<p>Not progressed due to a lack of funding. To carry forward to the 2021-2024 Commissioning Strategy</p>
8	<p>To oversee the addition of specialist provision in new/existing mainstream schools as funds permit to meet the defined needs of SEND pupils attending mainstream provision</p>	<p>Not progressed due to a lack of funding. To carry forward to the 2021-2024 Commissioning Strategy</p>
9	<p>To strengthen the remit and decision-making authority of the Out of School Panel</p>	<p>A new methodology and allocation matrix is being used and is making good progress</p>
10	<p>To review top-up funding (TUF) and measure the effectiveness of its use by schools</p>	<p>Ongoing. New criteria have been produced for the 2020/21 and 2021/22 academic years.</p> <p>Guidance has been shared with schools.</p> <p>Funding changes were implemented in the 2019/20 and 2020/21 school budget arrangements.</p> <p>TUF was also under further review for the 2020/21 school year.</p>
11	<p>To develop and implement and Alternative Provision Charter and Protocol to be followed by all schools and partners in North Somerset (Fair Access Protocol)</p>	<p>Protocol in place</p>

12	To provide clarity around the role and remit of the Tuition Service	This is ongoing
13a	To refocus the role of the Voyage Learning Campus and secure agreements to reintegrate pupils from the VLC back into mainstream settings as soon as possible and as appropriate	Progress is being made. More mainstream schools, however, need to be prepared to accept students. A review of the 3 VLC sites was undertaken and the schools, from February 2020, now operates across 2 sites
13b	New entry – to deliver a double-demountable building onto the VLC site in Milton to help meet extra demand for pupil referral places	Planning permission was granted in August 2020 and the new building is expected to be on site and operational by Easter 2021.
14	To consider the creation of a short-term provision to meet the needs of those pupils unable to attend mainstream school, either full or part-time	Not progressed due to a lack of funding. To carry forward to the 2021-2024 Commissioning Strategy
15	To develop a Commissioning Plan for Alternative Provision	Not progressed due to a lack of funding. To carry forward to the 2021-2024 Commissioning Strategy
16	To develop support for providers and resources to enable schools to work together to meet the needs of pupils in relation to behavioural needs and trauma attachment support	SSF supported a transfer of funding from the Schools to the High Needs Block. Regrettably this was not validated by the DfE. Continued work is being done to try and Progress a solution for this
17	Work with all establishments offering or capable of offering post – 16 provisions across North Somerset to ensure the most effective outcomes for young people aged 16 - 25	Not progressed due to a lack of funding. To carry forward to the 2021-2024 Commissioning Strategy
18	To support the Integrated Transport Unit (ITU) in their review and implementation of any changes to Home to School Transport arrangements, especially for pupils with SEND	The ITU continue to work with parents and schools to deliver sustainable and affordable home to school transport options. To-date the demand for HTST exceeds the available budget
19	To deliver extra accommodation at Baytree Special School to facilitate extra admissions in September 2018	Complete – permanent extra facilities were delivered
20	New entry – to deliver an expansion of Ravenswood Special School from c 112-119 places c 134 - 140 places by September 2021	A consultation to expand the school commenced in November 2020 and a decision is expected by April 2021

SEND Cluster – 2021-2024 actions

	Action	Deadline for delivery	Progress to date	Overall RAG assessment and success measures
1	To deliver the expanded Baytree School in Clevedon for 65 pupils. The site has a built-in capacity to expand to 85 places when required	September 2023	Planning approval has been granted, subject to SoS approval, certain planning conditions being met. To-date there are no JR inquiries	All possible procedures have been correctly followed. External influences will dictate next steps
2	Subject to 1 above, to review the capacity of the current Baytree site to secure extra places. The site could accommodate around 75 extra ambulant pupils with PSLD	September 2024		The site could accommodate around 75 extra ambulant pupils with PSLD
3	To deliver c 28 extra places at Ravenswood, subject to consultation, by expanding the school permanently into parts of the now-redundant VLC site in Nailsea	September 2021	Consultations to commence in November 2020	The school expansion will be approved by the Executive in April 2021 and extra pupils admitted from September 2021
4	To review the uses of the now vacant VLC site in Nailsea. In the future it could have other uses (see Action 10 below)	September 2022	Discussions with the DfE are ongoing	Some SEMH provision in North Somerset on a temporary site from September 2022
5	To work with the DfE who plan to deliver the SEMH Learn@MAT school for 65 learners at Churchill to open in September 2023	September 2023	Work with the DfE and Learn@MAT is progressing according to the DfEs timetable	Learn@MAT can open their permanent site for SEMH provision in North Somerset in September 2023
6	Review the need for more places for pupils with MLD. This could include the following options: <ul style="list-style-type: none"> • A new site and 65-place school – location to be agreed • A land swap with an existing school if primary demand were to continue to reduce and the creation of new 	September 2024, subject to funding		More pupils can be offered MLD school places locally and the reliance on out-of-district placements is reduced

	<p>schools in areas of residential growth could be progressed (caveats permitting).</p> <ul style="list-style-type: none"> • A further expansion of Ravenswood School onto the VLC's vacant land in Nailsea 			
7	To deliver the ASD primary-aged hub at Mendip Green Primary, to open in September 2021	September 2021	A consultation to create the hub commenced in October 2020 and was approved by the local RSC's office in January 2021. Site alterations are progressing to be in place by September 2021.	The Resource Base opens to primary-aged pupils in September 2021
8	To review the success of the ASD hubs at Nailsea School and Mendip Green with an option to create an ASD hub for primary and secondary provision in vacant classrooms across every cluster over the next 10 years	Ongoing, subject to funding and by 2030	One of the two new hubs is operational	Schools offer their vacant accommodation and there are ASD Resources Bases in every cluster
9	To look at the provision of facilities at the VLC with an option to seek out funding for the co-location of facilities onto a new single site in or close to Weston super Mare, funding permitting	September 2024	None to date	The school can move to a new single site from September 2024
10	The creation of Behavioral Hubs in vacant classrooms across every cluster over the next 10 years	Subject to funding	Funding permitting	There are Behavioural Resources Bases in every cluster
11	<p>To review the use of the vacant VLC site at Nailsea. This could include options such as shown below:</p> <ul style="list-style-type: none"> • all or parts of the site could be transferred to the ownership of Ravenswood to enable the school to expand to accommodate extra pupils – up to 200+. There is excess demand for more MLD places across North Somerset. • The site could be developed to create options for the potential development of residential units/assisted living for young adults aged 19 – 25 as part of their transition from teenage years into adulthood. This could include a 	Subject to funding	Funding permitting	More pupils can be offered local SEND places and the reliance on out-of-district placements is reduced

	<p>transition unit attached to Ravenswood School so that students could be supported whilst at school.</p> <ul style="list-style-type: none">• Traditionally the view has been that the incidence of needs has been too low to efficiently provide for residential provision locally, but the current spends, and placement figures suggest that this position may be changing. The site could be used to support the creation of an on-site Children’s Home for TBA pupils aged 8? – 19.• The land could be used to create a new small Residential School and an expansion of Ravenswood. A new entrance for Ravenswood could utilize 50% of the site, with opportunities for the remaining 50% to be agreed.• The land could be made available to a local partner provider and NSC commission places as required			
--	--	--	--	--

DRAFT